CALL FOR INSPECTION WHEN COMPLETED

PLEASE REVIEW PREPARATION AND BACKFILL REQUIREMENTS ON THE REVERSE SIDE OF THIS FORM

City of Mattoon Illinois

Date	APPLICATION FOR STREE	T/BOULEVAR	<u>D</u>
	EXCAVATION AND U	SE PERMIT	
=	es application for a permit to excavate / occup on on	-	
Is applicant the owner in fee o	of property described? Yes No		
	NTS: If such application is made by a person owner in fee that the person making the application		-
If the applicant is not the own	er in fee of the property described; give name	and address of owner in	fee:
lame Address		Telephone	
Give a brief description of pro	posed project stating type of project contemp CONTRACTOR / APPLICANT	· 	
Business Name			_
Address	Phone:		
Email:	Typed Signature		
This is used to send you a copy of your perr ☐ Excavation - \$50.00 (Only the excavation fee	is assessed when areas cut are restored by	the property owner or	their contractor)
☐ Street Cut - \$250.00			
☐ Sidewalk Cut - \$60.00			
☐ Curb Cut - \$60.00			
☐ Alley Cut - \$60.00			
☐ Use of Street - \$25.00			
lotification must be given	48 hours in advance of starting the p	roject by contacting	Public Works: 217-235-5171
PERMIT NO	OFFICE USE ONLY BELC		PAID DATE
PERMIT FEE CALCULATION	N P	ERMIT FEE	
ISSUED BY			

Revised 04/17/2024

City of Mattoon Illinois

PREPARATION AND BACKFILL REQUIREMENTS

- 1) ALL PAVEMENT/ CURBING/ SIDE-WALKS MUST BE SAW CUT IN A UNIFORM MANNER.
- 2) IF WATER OR SEWER PIPE IS UNDERCUT IT MUST HAVE A GRANULAR BACKFILL COMPACTED BENEATH THE PIPE.
- 3) THE EXISTING PIPE MUST BE COVERED BY AT LEAST 6 INCHES OF GRANULAR BACKFILL.
- 4) THE REMAINING PORTION OF THE BACKFILL PROCEDURE FOR AREAS IN THE ROADWAY (STREET OR ALLEY) AND TWO FEET BEYOND THE IMPROVED ROADWAY SHALL USE A NON AIR ENTRAINED CONTROLLED LOW STRENGTH MATERIAL (COMMONLY KNOWN AS FLOWABLE FILL). THIS MATERIAL SHALL BE BROUGHT UP TO THE TOP OF SUBGRADE, THAT IS TO THE BOTTOM OF THE EXISTING STREET SURFACE. THE CONTRACTOR SHALL NOT PLACE THE FLOWABLE FILL UNTIL A REPRESENTATIVE OF THE CITY HAS INSPECTED THE TRENCH.
- 5) THE CITY WILL PROVIDE THE CONTRACTOR WITH A METAL BRIDGE PLATE TO PLACE OVER THE EXCAVATION SO TRAFFIC CAN PASS OVER THE EXCAVATION.
- 6) THE CONTRACTOR SHALL REMOVE THE METAL BRIDGE PLATE THE NEXT WEEKDAY (MONDAY THROUGH FRIDAY) AND FILL THE REMAINING PORTION OF THE EXCAVATION WITH CA6 AGGREGATE.
- 7) ROAD AND/OR SIDEWALK AREA SHALL BE BACKFILLED WITH FLOWABLE FILL UP TO 6 INCHES BELOW EXISTING GRADE. THE REMAINING 6 INCHES SHALL BE CA 6 AGGREGATE.
- 8) ANY EMERGENCY EXCAVATION IN ANY PUBLIC RIGHT-OF-WAY ON DAYS WHEN CITY FORCES DO NOT NORMALLY WORK CALL BE REPORTED TO THE CITY BY CALLING THE WATER TREATMENT PLANT AT 217-234-2454.

Notification must be given 48 hours in advance of starting the project by contacting Public Works: 217-235-5171

GUIDANCE

CITY OF MATTOON REQUIRED TRENCH BACKFILL CROSS SECTION

(WITHIN TWO FEET OF IMPROVED PUBLIC ROADWAY)

